

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Dinesh,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in Km)		Habitations (in No)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
500	51.96	100	7	200	0

3. Against the stated physical target, the achievement is only 10 % and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of **Andhra Pradesh** on account of huge unspent balance available with the State.

4. It is also highlighted that 36 works of 128.10 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
18	66	106	457

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers / officials to speed up the progress of PMGSY works in your State.

With personal regards,

Yours sincerely,

Amarjeet Sinha
(Amarjeet Sinha)

29/9/2017

Sh. Dinesh Kumar,
Chief Secretary,
Government of Andhra Pradesh,
1st Block, 1st Floor, Secretariat, Velagapudi,
Amaravati -522238. Guntur District.

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shakuntala,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1200	591.58	50	2	700	0

3. Against the stated physical target, the achievement is 49 % and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of **Arunachal Pradesh** on account of certain issues on which action was pending on the part of the State Government such as submission of Action Taken Report (ATR) on the report of the Central Team which visited the State in April, 2017.

4. It is also highlighted that 126 works of 490.85 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
125	309	78	438

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Smt. Shakuntala Gamlin,
Chief Secretary,
Government of Arunachal Pradesh,
Itanagar -791 111.

Yours sincerely,

(Amarjeet Sinha)

29/9/17

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Pipersania,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
2000	187.77	650	105	437	30.3202

3. Against the stated physical target, the achievement is only 9 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 6.93 % of the amount allocated to the State of Assam on account of huge unspent balance with the State.

4. It is also highlighted that 3416 works of 7919.61 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
190	332	361	600

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards,

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

Sh. Vinod Kumar Pipersenia,
Chief Secretary,
Government of Assam,
Block-C, 3rd Floor, Secretariat, Dispur,
Guwahati - 781 006.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Singh,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
7000	1439.38	3800	1066	2728	20.59

3. Against the stated physical target, the achievement is only 20.56 % and even after passage of 6 months of the present financial year the Ministry has been able to release only 0.75 % of the amount allocated to the state.

4. It is also highlighted that 1768 works of 3970.68 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in no)			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
1160	1818	729	2464

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards,

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]
29 September 2017

Sh. Anjani Kumar Singh,
Chief Secretary,
Government of Bihar,
Old Secretariat,
Patna – 800 015.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001
SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Vivek Dhand,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
2000	200.98	750	46	727	105.93

3. Against the stated physical target, the achievement is only 10.05 % and even after passage of 6 months of the present financial year the Ministry has been able to release only 14.5 % of the amount allocated to the state.

4. It is also highlighted that 526 works of 4269.13 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in no)			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
61	56	234	1245

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards

Yours sincerely,

[Amarjeet Sinha]

29/9/2017

Sh. Vivek Kumar Dhand,
Chief Secretary,
Government of Chhattisgarh,
Raipur - 01.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Vidya,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1700	659	220	22	365	44.635

3. Against the stated physical target, the achievement is only 39 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 12 % of the amount allocated to the State of Himachal Pradesh.

4. It is also highlighted that 556 works of 1,883 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
55	216	118	741

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards,

Sh. V.C. Pharka,
Chief Secretary,
Government of Himachal Pradesh,
Room No.E-201B,
Himachal Pradesh Government Secretariat,
Shimla -171 002.

Yours sincerely,

[Amarjeet Sinha]
29 Sept. 2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001
SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nrc.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Bharat,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in no)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1800	456	400	61	1400	319.375

3. Against the stated physical target, the achievement is only 25 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 23 % of the amount allocated to the State of Jammu & Kashmir.

4. It is also highlighted that 361 works of 2,876 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
0	0	574	2864

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Sh. B.B. Vyas,
Chief Secretary (Jammu & Kashmir)
Civil Secretariat, 2nd Floor,
Jammu - 180 001.

Yours sincerely,

[Amarjeet Sinha]
29/9/17

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Rajbala,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
5000	1142.90	1850	413	1109	543.035

3. Against the stated physical target the achievement is only 23 % and the Ministry has released 48.9 % of the amount allocated to the state and now the state should take steps to expend the fund allocated and send proposals for the second installment of funds for the year 2017-18.

4. It is also highlighted that 562 works of 1640.61 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in no)			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
149	349	783	2634

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

Amarjeet Sinha

[Amarjeet Sinha]

29/9/2017

Smt. Raj Bala Verma,
Chief Secretary,
Government of Jharkhand,
Ranchi - 834 004.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Khuntia,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
66	37.28	0	0	152	0

3. Against the stated physical target, the achievement is 56%. The State has not yet made enough financial progress to qualify for the release of even the first installment of funds even after the passage of 6 months of the financial year.

4. It is also highlighted that 8 works of 35.56 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
11	25	0	0

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards,

Sh. S.C. Khuntia,
Chief Secretary,
Government of Karnataka,
Room No.320, 3rd Floor, Vidhana Soudha,
Bengaluru - 560 001.

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]

29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Abraham

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
534	106.27	25	1	172	29.105

3. Against the stated physical target, the achievement is only 20 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 16.92 % of the amount allocated to the State of Kerala on account of certain administrative issues such as non-release of matching State Share for the year 2015-16, 2016-17 and 2017-18, non submission of Action Taken Report (ATR) on the reports of the Audit.

4. It is also highlighted that 21 works of 43.48 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No of works (Pending for > 2 years)		No of works (Pending for > 4 years)	
No of works	Length (in km)	No of works	Length (in km)
67	154	52	112

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards,

Sh. K.M. Abraham,
Chief Secretary,
Government of Kerala,
Government Secretariat,
Thiruvananthapuram – 695 001.

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]

29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001
SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nrc.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Basant,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
6200	1822.50	2800	611	1733	267.83

3. Against the stated physical target the achievement is only 29 % and even after passage of 6 months of the present financial year the Ministry has been able to release only 15.45 % of the amount allocated to the state.

4. It is also highlighted that 343 works of 272.70 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in No.)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
1260	1901	246	593

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

Sh. Basant Pratap Singh,
Chief Secretary,
Government of Madhya Pradesh.
Vallabh Bhavan,
Bhopal - 462 003.

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001
SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Sumit Mullick,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1400	155	60	2	317	0

3. Against the stated physical target, the achievement is only 11 % and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of Maharashtra on account of huge unspent balance available with the State.

4. It is also highlighted that 93 works of 335 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
155	522	97	292

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards,

Sh. Sumit Mullick,
Chief Secretary,
Government of Maharashtra,
Cabin No.518, 5th Floor, Mantralaya,
Mumbai - 400 001.

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Rajani,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1000	161.68	85	51	292	0

3. Against the stated physical target, the achievement is only 16% and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of **Manipur** on account of non-submission of requisite documents.

4. It is also highlighted that 159 works of 1420.16 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
251	998	25	4

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Sh. Rajani Ranjan Rashmi,
Chief Secretary,
Government of Manipur,
Imphal - 01.

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Yeshi,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
450	52.91	60	14	189	.087625

3. Against the stated physical target, the achievement is only 12 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only .046 % of the amount allocated to the State of Meghalaya on account of certain issues such as undue delay in completing old works.

4. It is also highlighted that 5 works of 20 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
210	575	15	43

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards,

Sh. Yeshi Tsering,
Chief Secretary,
Government of Meghalaya,
Main Secretariat Building,
Shillong – 793 001.

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Lalma Sawma,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
500	28.53	55	0	200	42.9114

3. Against the stated physical target, the achievement is only 6 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 21.45 % of the amount allocated to the State of Mizoram on account of huge unspent balance available with the State.

4. It is also highlighted that 60 works of 699.94 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
18	130	4	47

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

[Amarjeet Sinha]
29/9/17

Sh. Lalma Sawma,
Chief Secretary,
Government of Mizoram,
Civil Secretariat,
Aizawl – 796 001.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Pankaj,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
50	42.50	0	0	18.00	0.00

3. Though the State has achieved 85% of the physical target, the State has submitted proposals along with required details/documents for release of Central funds only recently.

4. It is also highlighted that 18 works of 253.74 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in No.)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
0	0	20	146

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]

Sh. Pankaj Kumar,
Chief Secretary,
Government of Nagaland.
Kohima - 797004.

29/9/17

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Aditya,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
7000	1818.18	2800	385	1559	317.4

3. Against the stated physical target the achievement is only 26 % and even after passage of 6 months of the present financial year the Ministry has been able to release only 20.36 % of the amount allocated to the state.

4. It is also highlighted that 1704 works out of 6292.41 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in no)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
332	769	457	1656

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

[Signature]
[Amarjeet Sinha]

Sh. Aditya Prasad Padhi,
Chief Secretary,
Government of Odisha,
Secretariat,
Bhubaneswar -751 001.

29/9/17

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shri Ashok Jain

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
2000	399	380	46	497	162.235

3. Against the stated physical target, the achievement is only 20 % and even after passage of 6 months of the present financial year, the Ministry has been able to release only 33% of the amount allocated to the State of Rajasthan.

4. It is also highlighted that 405 works of 1,820 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
68	202	85	293

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards

Sh. Ashok Jain,
Chief Secretary,
Government of Rajasthan,
Secretariat,
Jaipur – 302 005.

Yours sincerely,
Amarjeet Sinha
[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Alok,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
400	113.19	35	0	237	118.50

3. Against the stated physical target the achievement is only 28.30% and even after passage of 6 months of the present financial year the Ministry has been able to release only 50% of the amount allocated to the State.


4. It is also highlighted that 52 works of 249.93 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works (in No.)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
34	84	52	137

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,


[Amarjeet Sinha]
29/9/17

Sh. A.K. Srivastava,
Chief Secretary,
Government of Sikkim,
Gangtok - 737 101.

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Girija,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
1500	659.80	25	0	400	197.44485

3. Against the stated physical target, the achievement is only 44% and even after passage of 6 months of the present financial year, the Ministry has been able to release only 49.36% of the amount allocated to the State.

4. It is also highlighted that 805 works of 2724.34 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
27	40	2	0

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards,

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]

Smt. Girija Vaidhyanathan,
Chief Secretary,
Government of Tamil Nadu,
Secretariat,
Chennai – 600 009.

29/9/17

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Shekhar,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
500	141.13	65	6	203	0

3. Against the stated physical target, the achievement is only 28% and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of **Telangana** as the State has huge unspent balance.

4. It is also highlighted that 154 works of 91.59 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
34	123	55	137

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With regards,

Sh. Shekhar Prasad Singh,
Chief Secretary,
Government of Telangana,
Secretariat,
Hyderabad - 500 023.

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Sanjeev,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
650	162.66	100	17	277	0

3. Against the stated physical target, the achievement is only 25% and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of **Tripura** on account of huge unspent balance available with the State.

4. It is also highlighted that 75 works of 237.87 km have not yet been awarded. Now that the working season has begun, you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below:

Pending works			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
175	517	33	118

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Sh. Sanjeev Ranjan,
Chief Secretary,
Government of Tripura,
Agartala – 799 001.

Yours sincerely,

[Amarjeet Sinha]
29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Sir,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
5,200	477	380	25	1769	0.00

3. Against the stated physical target, the achievement is only 9.17% and even after passage of 6 months of the present financial year, the Ministry has not been able to release funds allocated to the State of Uttar Pradesh.

4. It is also highlighted that 723 works of 2053 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in No.)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
27	159	471	1035

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With personal regards,

Yours sincerely,

Amarjeet Sinha
[Amarjeet Sinha]

Sh. Rajive Kumar,
Chief Secretary,
Government of Uttar Pradesh,
Lal Bahadur Shastri Bhavan,
Lucknow - 226 001.

29/9/2017

293430/2017/O/o SECRETARY (RD)

अमरजीत सिन्हा
AMARJEET SINHA



सचिव
भारत सरकार
ग्रामीण विकास मंत्रालय
ग्रामीण विकास विभाग
कृषि भवन, नई दिल्ली-110001

SECRETARY
Government of India
Ministry of Rural Development
Department of Rural Development
Krishi Bhawan, New Delhi-110001
Tel.: 91-11-23382230, 23384467
Fax: 011-23382408
E-mail: secyrd@nic.in

D.O. No P-17025/26/2014-RC

September 29, 2017

Dear Moloy,

As you are aware, Government of India has advanced the completion target of PMGSY from March, 2022 to March, 2019 and every financial year, the Ministry communicates the physical and financial targets of PMGSY to the States well in advance.

2. The following table reflects the physical and financial status of works in respect of your State for the current fiscal:

Road length (in km)		Habitations (in No.)		Fund position (in crore)	
Target	Achievement	Target	Achievement	Annual Allocation	Release (Central Share)
3500	475.90	1000	216	1000	9.615

3. Against the stated physical target the achievement is only 14% and even after passage of 6 months of the present financial year the Ministry has been able to release only 0.9615% as administrative fund; the demand for programme fund is yet to be received by the Ministry.

4. It is also highlighted that 1370 works of 5959.64 km have not yet been awarded. Now that the working season has begun you may ensure early action is taken in awarding these works. Further, the status of old pending works is also considerably high as given below;

Pending works (in No.)			
No. of works (Pending for > 2 years)		No. of works (Pending for > 4 years)	
No. of works	Length (in km)	No. of works	Length (in km)
134	614	184	597

5. Keeping in view the less than satisfactory physical and financial progress under PMGSY, you are requested to personally intervene and review the progress at your level and direct the concerned officers/officials to speed up the progress of PMGSY works in your State.

With best wishes,

Yours sincerely,

[Signature]
[Amarjeet Sinha]

Sh. Moloy Kumar De,
Chief Secretary,
Government of West Bengal,
Writers' Building,
Kolkata - 700 001.

D.O. No.P-17025/26/2014-RC dt 29.09.2017LIST OF ADDRESSEES SPEED POST

1.	Sh. Dinesh Kumar, Chief Secretary, Government of Andhra Pradesh, 1 st Block, 1 st Floor, Secretariat, Velagapudi, Amaravati - 522238. Guntur District [Andhra Pradesh]			
2.	Ms. Shakuntala Gamlin, Chief Secretary, Government of Arunachal Pradesh, Itanagar - 791 111. [Arunachal Pradesh]			
3.	Sh. V.K. Pipersenia, Chief Secretary, Government of Assam, Block-C, 3 rd Floor, Secretariat, Dispur, Guwahati - 781 006. [Assam]			
4.	Sh. Anjani Kumar Singh, Chief Secretary, Government of Bihar, Old Secretariat, Patna - 800 015. [Bihar]			
5.	Sh. Vivek Kumar Dhand, Chief Secretary, Government of Chhattisgarh, Raipur - 01. [Chhattisgarh]			
6.	Sh. V.C. Pharka, Chief Secretary, Government of Himachal Pradesh, Room No.E-201B, Himachal Pradesh Government Secretariat, Shimla - 171 002. [Himachal Pradesh]			
7.	Sh. B.B.Vyas, Chief Secretary, Government of Jammu & Kashmir, Civil Secretariat, 2 nd Floor, Jammu - 180001. [Jammu & Kashmir]			
8.	Smt. Raj Bala Verma, Chief Secretary, Government of Jharkhand, Ranchi - 834 004. [Jharkhand]			
9.	Sh. S.C.Khuntia, Chief Secretary, Government of Karnataka, Room No.320, 3 rd Floor, Vidhana Soudha, Bengaluru - 560 001.			
10.	Sh. K.M. Abraham, Chief Secretary, Government of Kerala, Government Secretariat, Thiruvananthapuram - 695 001. [Kerala]			
11.	Sh. Basant Pratap Singh, Chief Secretary, Government of Madhya Pradesh, Vallabh Bhavan, Bhopal - 462 003. [Madhya Pradesh]			

12.	Sh. Sumit Mullick, Chief Secretary, Government of Maharashtra, Cabin No.518, 5 th Floor, Mantralaya, Mumbai - 400 001. [Maharashtra]			
13.	Sh. Rajani Ranjan Rashmi, Chief Secretary, Government of Manipur, Imphal - 01. [Manipur]			
14.	Sh. Yashi Tsering, Chief Secretary, Government of Meghalaya, Main Secretariat Building, Shillong - 793 001. [Meghalaya]			
15.	Sh. Lalmalsawma, Chief Secretary, Government of Mizoram, Civil Secretariat, Aizawl - 796 001. [Mizoram]			
16.	Sh. Pankaj Kumar, Chief Secretary, Government of Nagaland, Kohima - 797 004. [Nagaland]			
17.	Sh. Aditya Prasad Padhi, Chief Secretary, Government of Odisha, Secretariat, Bhubaneswar - 751 001. [Odisha]			
18.	Sh. Ashok Jain, Chief Secretary, Government of Rajasthan, Secretariat, Jaipur - 302 005. [Rajasthan]			
19.	Dr. A.K. Srivastava, Chief Secretary, Government of Sikkim, Gangtok - 737 101. [Sikkim]			
20.	Smt. Girija Vaidhyathan, Chief Secretary, Government of Tamil Nadu, Secretariat, Chennai - 600 009. [Tamil Nadu]			
21.	Sh. Shekhar Prasad Singh, Chief Secretary, Government of Telangana, Hyderabad - 500 023. [Telangana]			
22.	Sh. Sanjeev Ranjan, Chief Secretary, Government of Tripura, Agartala - 799 001. [Tripura]			
23.	Sh. Rajive Kumar, Chief Secretary, Government of Uttar Pradesh, Lal Bahadur Shastri Bhavan, Lucknow - 226 001. [Uttar Pradesh]			

293430/2017/O/o SECRETARY (RD)

24.	Sh. S.Ramaswamy, Chief Secretary, Government of Uttarakhand, Uttarakhand Secretariat, 4-B Subhash Road, Dehradun - 248 001.[Uttarakhand]			
25.	Sh. Moloy Kumar De, Chief Secretary, Government of West Bengal, Writers' Building, Kolkata - 700 001. [West Bengal]			
	Total 25 letters Speed Post			


29/7/17